

## **Weekly Progress Status Report**

**US 45, Illinois State Line – Milwaukee Road**

**3200-02-73**

**Week Ending September 1st, 2017**

### **This Week: 8/21 – 8/25**

- began installing signs on US45 from County WG to County C
- continued sewer work south of at 82<sup>nd</sup> St.
- continued final slope grading from County WG, working to the north
- continued with final landscape restoration as work progresses
- finished placing concrete pavement on US45 from 86<sup>th</sup> to 83<sup>rd</sup> St.
- finished concrete curb and gutter placement on US45 from 86<sup>th</sup> to 83<sup>rd</sup> St.
- paved the Bristol School driveway on US45
- finished mainline HMA surface from County WG to County C
- installed centerline pavement markings from County WG to County C

### **Next Week: 8/28 – 9/1**

- begin concrete sidewalk and driveways from 86<sup>th</sup> to 83<sup>rd</sup> St.
- begin shoulder aggregate placement from County WG to County C
- begin MSE wall placement between 82<sup>nd</sup> and 83<sup>rd</sup> St.
- continue HMA surface on side roads and driveways from County WG to County C
- continue with final landscape restoration as work progresses
- continue sign installation from County WG to County C
- complete sewer work from 80<sup>th</sup> St. to 82<sup>nd</sup> St.
- complete excavation and base aggregate placement from 80<sup>th</sup> St. to 82<sup>nd</sup> St.



Paving HMA surface



Concrete pavement hand pour



Finished concrete pavement, concrete hand pours, sidewalks prepared for concrete



Pavement markings & landscape restoration on new HMA surface